


DATUM LEVEL 0

**Legend**

Completed Work of RCC & Stone Masonry Retaining Wall 

- Notes:-**
- Construction of Retaining Wall for Landfill**
1. RCC Counterfort Retaining Wall - 12.5m height (Grid 19 to 34)  
Length of Retaining Wall-52.50m,  
The status of the work completed is as follows  
Raft - Completed for a length 37.40m  
Concreting of Stem Wall and Counterforts - completed up to 3.4m  
(Three Lifts) height for a length of 34.30m  
Balance work is to be executed.
  2. RCC Counterfort Retaining Wall - 7.40m height (On West Side, Grid 16 to 17)  
Length of Retaining Wall - 7.40m,  
The status of the work completed as follows  
Raft - Completed  
Concreting of Stem wall and Counterforts - completed up to 6.50m (Three Lifts) height for a length of 4.00m, Completed up to 2.30m height for a length of 2.40m  
Balance work is to be executed.
  3. RCC Counterfort Retaining Wall - 10.70m height (On East Side, Grid 34 to 36)  
Length of Retaining Wall - 9.40m,  
The status of the work completed as follows  
Raft - Completed for length 3.70m  
Concreting of Stem wall and Counterforts - completed up to 6.60m (Eight Lifts) height for a length of 4.00m, Completed up to 2.30m height for a length of 2.40m  
Balance work is to be executed.
  4. RCC Counterfort Retaining Wall - 8.65m height (Grid 13 to 16)  
Length of Retaining Wall - 11.70m,  
The status of the work completed as follows  
Raft - Completed  
Concreting of Stem wall and Counterforts - completed up to 4.50m (Four Lifts) height for a length of 11.70m.  
Balance work is to be executed.
  5. Stone Masonry Retaining Wall (on West side, Grid 1 to 12) Length - 52.70m Completed.
  6. Stone Masonry Retaining Wall (on East side, Grid 37 to 41) Length - 15.00m Completed.
  7. All Dimensions are in Millimeters unless otherwise specified.

Rev	Date	Drawn	Description	Checked	Apprd
R0	18/11/15	L.L.	Issued for Tender	J.P.	S.K.S



Client  
**State Investment Program Management and Implementation Unit (SIPMIU) Government of Meghalaya**

Title  
**North Eastern Region Capital Cities Development Investment Programme For Shillong, Solid Waste Management**  
Status of work done and balance work in Retaining wall for Tranche - I, Phase - I Landfill (Sh 4 of 4)

Drawn	L.L.	Coordination	J.P.
Check	J.P.	Approved	S.K.S
Scale of A2	1:1	Status	TEN
Drawing Number	MMD-260652-C-DR-00-SWM-0003		